

Irrigation & CAD - B.R.R.Vamsadhara Project Stage.1 – Resectioning and providing lining for Left Main Canal at vulnerable reaches between Km.56.800 to Km.57.522, Km.57.580 to 58.100, Km.59.242 to 61.420, Km.68.572 to 69.075, Km.98.600 to 99.369. – Revised Administrative approval for Rs.245.00 lakhs for construction of Lift-V – Accorded - Orders - Issued.

IRRIGATION &amp; CAD (PW- MAJ.IRRIGN.I) DEPARTMENT

Dated.12 -01-2009.

- 1) G.O.Rt.No.451, I & CAD(PW- MAJ.IRRIGN.I) Dept. Date.16.07.2007
- 2) The Chief Engineer,North Coast, Visakhapatnam. Lr. No.CE/NC/VSP/ A.T.O/  
B.R.R.Project/ Vol.1/2008-09. Date.10.12.2008.
- 3) The Chief Engineer,North Coast, Visakhapatnam. Lr. No.CE/NC/VSP/ TO/  
A.T.O/ B.R.R.Project/ Vol.1/2008-09. Date.03.01.2009.
- 4) The Chief Engineer,North Coast, Visakhapatnam. Lr. No.CE/NC/VSP/ TO/  
A.T.O/ B.R.R.Project/ Vol.1/2008-09. Date.16.01.2009.

In the G.O. 1<sup>st</sup> read above, administrative approval was accorded for Rs.228.00 Lakhs (Rupees Two Hundred and Twenty Eight lakhs only) to take the Two works “resectioning and providing lining for Left Main Canal at vulnerable reaches between Km.56.800 to Km.57.522, Km.57.580 to 58.100, Km.59.242 to 61.420, Km.68.572 to 69.075, Km.98.600 to 99.369. of B.R.R.Vamsadhara Project Stage.1”.

2. The Chief Engineer, North Coast, Visakhapatnam in his letters 2<sup>nd</sup> to 4<sup>th</sup> read above, has submitted that the Superintending Engineer, Srikakulam has invited the tenders twice. But there was no response even after second call. The Non-response to the tenders calls due to increase in rates as the estimates is sanctioned with SSR of 2007-2008 and the reaches proposed for lining are very distant to each other, which are scattered along the Left Main Canal from Km.57.00 to Km.99.00. The Superintending Engineer, B.R.R.Vamsadhara Project Circle has revised the estimate to Rs. 245.00 lakhs. The amount is increased mainly due to change in SSR and enhancement of cement rate from Rs.4300 to 4500 per M.T.

3. The Chief Engineer, North Coast, Visakhapatnam has accordingly requested the Government to accord Revised Administrative Approval for Rs.245.00 Lakhs to take up the work immediately with the proposed two works “resectioning and providing lining for Left Main Canal vulnerable reaches between Km.56.800 to Km.57.522, Km.57.580 to 58.100, Km.59.242 to 61.420, Km.68.572 to 69.075, Km.98.600 to 99.369.of B.R.R.Vamsadhara Project Stage.1”.

4. Government after careful examination hereby accord revised administrative approval for Rs.245.00 Lakhs (Rupees Two Hundred and Forty Five lakhs only) to take up the two works “resectioning and providing lining for Left Main Canal at vulnerable reaches between Km.56.800 to Km.57.522, Km.57.580 to 58.100, Km.59.242 to 61.420, Km.68.572 to 69.075, Km.98.600 to 99.369.of B.R.R.Vamsadhara Project Stage.1”.

P.T.O.

5. The expenditure sanctioned above shall be debited to the Head of Account “ MH: 4701 – COL on Major & Medium Irrigation (01) Major Irrigation Commercial MH: 106 – Vamsadhara Project Stage.I SH(27)”

6. The Chief Engineer, North Coast, Visakhapatnam shall take necessary action accordingly.

7. This order issues with the concurrence of the Finance (W&P) Department vide their U.O.No.399/F7/A1/2009-1, Dated.11.02.2009.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHAIENDRA KUMAR JOSHI  
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, North Coast, Visakhapatnam.

Copy to :

The Accountant General, Andhra Pradesh, Hyderabad.

The Director of Works Accounts, Hyderabad.

The Joint Director of works & Accounts, Dowleswaram

The Finance (W&P) Department.

The P.S. to Special Secretary to Chief Minister.

The OSD to M(M&MI)

The P.S. to Principle secretary (P)

Stock file /Spare copy.

// FORWARDED BY ORDER//

SECTION OFFICER